## Raised Median Along Pacific Ave - Baseline (V2.0)

Task Name	Duration Star	t Finish	Predecessors	Jun 5	Jun 12	Jun 19	Jun 26	Jul 3 Jul 1	0 Jul 17	Jul 24	Jul 31	Aug 7	Aug 14 A	ug 21 Aug 26	Sep 4	
			s	M T W T F	S S M T W T F S S M 1	W T F S S M	T W T F S S M	T W T F S S M T W	T F S S M T W T F	S S M T W T F S S	MTWTFSSM	T W T F S S M	T W T F S S M T	W T F S S M T W	T F S S M T W	
			_													
Project Activities	67d 05/3	/22 09/02/22														
USA Section 1 and Section 2	1d 05/3															
Project Activities Start	0 06/05			•												
Install and Maintain BMP's for WPCP	60d 06/0	/22 09/02/22	5													
Round 1 through 4 Complete - SUBSTANTIAL COMPLETION	0 08/03	/22 08/03/22	69 🗘													
Job Complete - Including Punch List and final seal	0 09/02	/22 09/02/22	57												+	
Total Float	22d 08/04		7													
<ul> <li>Round 1 / Demolish curb and asphalt, clear and grubbing</li> </ul>	3d 06/09															
Project Start Area 2	0 06/09		5													
Saw Cutting	1d 06/09		11													
Demo curbs NB and SB / Clear and grub Section 2 and Section 1 Demo Asphalt and Prep sub base	2d 06/09 2d 06/09		12SS 13SS													
Install Asphalt	1d 06/1		1333													
Clean and open sections	1d 06/1		1588													
Round 1 end	0 06/1		16													
Round 2 / Install Extruded Curb	11d 06/10	/22 06/28/22														
Round 2 - Start	0 06/10	/22 06/10/22	14 🗘													
Survey Face of Curb Position	2d 06/13		20													
Drill Holes for Curb Pins	6d 06/13		21SS													
Install Pins, Rebar and epoxy	6d 06/14		22SS +1d													
Install Extruded Curb	6d 06/14		23SS		C C C C C C C C C C C C C C C C C C C		╡┼┼┝╋╇┥									
Backfill Cut outs	6d 06/14		24SS													
Detail Conforms and Form and Pour missing elements Round 2 Complete- Extruded Curb in Place	4d 06/23 0 06/24		24SS +4d, 64 26, 25, 24													
	00/24	00/20/22	EU, EU, ET				P									
- Round 3 / Install Base Material and Drill holes in the curb	7d 06/2	/22 07/08/22														
Round 3 - Start	0 06/2		27				•									
Install Base Section 2	2d 06/2		31													
Drill Curb Holes Section 2	2d 06/29	/22 06/30/22	32SS													
Install Base Section 1	4d 07/0	/22 07/07/22	32													
Detail Section 2 with slurry	1d 07/0		32, 33													
Detail Section 1 With Slurry	1d 07/08		34, 37													
Drill Holes Section 1	4d 07/0		33, 34SS													
Round 3 Complete	0 07/0	/22 07/08/22	35, 36					•								
Round 4 / Install Stamped Median	17d 07/0	22 07/27/22														
Round 4 - Start	0 07/0	/22 07/01/22	32, 33, 35													
Round 4- Install Dowels and Form Section 2 Joints	6d 07/0		42													
Round 4 Install Section 2 Stamped Concrete	6d 07/0		43SS +2d													
Round 4 - Install Dowels and Form Section 1 Joints	9d 07/1:	/22 07/25/22	43													
Round 4 Install Section 1 Stamped Concrete	9d 07/1	/22 07/27/22	44, 45SS +2d													
Round 4 Complete	0 07/2	/22 07/27/22	44, 46 🔷							•						
Round 5 / Detail Seal and Cure Stamped Concrete	40d 07/11															
Round 5 Start	0 07/1	/22 07/11/22	44SS +2d													
Round 5 Start Round 5 Clean and Detail Section 2	0 07/1 6d 07/1	/22 07/11/22 /22 07/18/22	50													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Install Cure / Seal Section 2 - Round 1	0 07/1 6d 07/1 5d 07/1	/22 07/11/22 /22 07/18/22 /22 07/19/22	50 51SS +2d													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Install Cure / Seal Section 2 - Round 1 Round 5 Clean and Detail Section 1	0 07/1 6d 07/1 5d 07/1 9d 07/13	/22         07/11/22           /22         07/18/22           /22         07/19/22           //22         07/29/22	50 51SS +2d 51, 46SS +2d													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Instail Cure / Seal Section 2 - Round 1 Round 5 Clean and Detail Section 1 Round 5 Instail Cure and Seal Section 1 - Round 1	0 07/1 6d 07/1 5d 07/1 9d 07/13 8d 07/2	/22         07/11/22           /22         07/18/22           //22         07/19/22           //22         07/29/22           //22         08/01/22	50 51SS +2d 51, 46SS +2d 53SS +2d, 52													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Install Cure / Seal Section 2 - Round 1 Round 5 Clean and Detail Section 1 Round 5 Install Cure and Seal Section 1 - Round 1 Round 5 - Final Cure Seal Installation- Section 2	0 07/1 6d 07/1 5d 07/1 9d 07/1 8d 07/2 2d 08/1	/22         07/11/22           /22         07/18/22           /22         07/19/22           /22         07/29/22           /22         08/01/22           /22         08/18/22	50         1           51SS +2d         1           51, 46SS +2d         1           53SS +2d, 52         1           52SS +25d         1													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Install Cure / Seal Section 2 - Round 1 Round 5 Clean and Detail Section 1 Round 5 Install Cure and Seal Section 1 - Round 1	0 07/1 6d 07/1 5d 07/1 9d 07/13 8d 07/2	122         07/11/22           1/2         07/18/22           1/2         07/19/22           1/2         07/29/22           1/2         08/01/22           1/2         08/18/22           1/22         09/02/22	50 51SS +2d 51, 46SS +2d 53SS +2d, 52													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Install Cure / Seal Section 2 - Round 1 Round 5 Clean and Detail Section 1 Round 5 Install Cure and Seal Section 1 - Round 1 Round 5 - Final Cure Seal Installation- Section 2 Round 5 - Final Cure Installation - Section 1	0 07/1 6d 07/1 5d 07/1 9d 07/1 8d 07/2 2d 08/1 4d 08/3	122         07/11/22           1/2         07/18/22           1/2         07/19/22           1/2         07/29/22           1/2         08/01/22           1/2         08/18/22           1/22         09/02/22	50         1           51SS +2d         1           51, 46SS +2d         1           53SS +2d, 52         1           52SS +25d         1           55, 54SS +28d         1													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Install Cure / Seal Section 2 - Round 1 Round 5 Clean and Detail Section 1 Round 5 Install Cure and Seal Section 1 - Round 1 Round 5 - Final Cure Seal Installation - Section 2 Round 5 - Final Cure Installation - Section 1	0 07/1 6d 07/1 5d 07/1 9d 07/1 8d 07/2 2d 08/1 4d 08/3	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/01/22           1/22         08/18/22           1/22         08/02/22           1/22         09/02/22	50         1           51SS +2d         1           51, 46SS +2d         1           53SS +2d, 52         1           52SS +25d         1           55, 54SS +28d         1													
Round 5 Start Round 5 Clean and Detail Section 2 Round 5 Clean and Detail Section 2 - Round 1 Round 5 Clean and Detail Section 1 Round 5 Install Cure and Seal Section 1 - Round 1 Round 5 - Final Cure Seal Installation - Section 2 Round 5 - Final Cure Installation - Section 1 Round 5 - Complete	0         07/1           6d         07/1           5d         07/1           9d         07/1           8d         07/2           2d         08/1           4d         08/3           0         09/0	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/10/122           1/22         08/18/22           1/22         08/18/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22	50         1           51SS +2d         1           51, 46SS +2d         1           53SS +2d, 52         1           52SS +25d         1           55, 54SS +28d         1													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Install Cure / Seal Section 2 - Round 1         Round 5 Clean and Detail Section 1         Round 5 Install Cure and Seal Section 1 - Round 1         Round 5 - Final Cure Seal Installation- Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete	0         07/1           6d         07/1           5d         07/1           8d         07/2           2d         08/1           4d         08/3           0         09/0           0         09/0           0         06/0	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/01/22           1/22         08/01/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22	50 51SS +2d 51, 46SS +2d 53SS +2d, 52 52SS +25d 55, 54SS +28d 55, 56 55, 54SS +28d 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55, 56 55,													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 6 Install Cure / Seal Section 1         Round 5 Install Cure and Seal Section 1         Round 5 - Final Cure Seal Installation - Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete	0         07/1           6d         07/1           5d         07/1           8d         07/2           8d         07/2           2d         08/1           4d         08/3           9         0           4d         06/0           9         9           9         0           9         0           9         0           9         0           9         0           9         0           9         0           9         0           9         0           9         0           9         0           9         0           9         0	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/18/22           1/22         08/18/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         06/02/22           1/22         06/09/22	50 51SS +2d 51,46SS +2d 53SS +2d, 52 52SS +25d 55, 54SS +28d 55, 56 11													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Install Cure / Seal Section 2 - Round 1         Round 5 Clean and Detail Section 1         Round 5 Install Cure / Seal Section 1 - Round 1         Round 5 - Final Cure Installation - Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete         Electrical Work         Start Electrical Work         Dig and Pour New Foundations	0         07/1           6d         07/1           5d         07/1           9d         07/1           8d         07/2           2d         08/3           4d         08/3           0         09/0           9d         06/0           9d         06/0           9d         06/0           1d         06/0	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/18/22           1/22         08/18/22           1/22         09/02/22           1/22         09/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22	50 51SS +2d 51, 46SS +2d 53SS +2d, 52 52SS +25d 55, 54SS +28d 55, 56 11 60													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Clean and Detail Section 1         Round 5 - Final Cure seal Installation - Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete         Image: Start Electrical Work         Dig and Pour New Foundations         Move City Lights	0         07/1           6d         07/1           5d         07/1           9d         07/1           8d         07/2           2d         08/1           4d         08/3           0         09/0           9d         06/0           10         06/0           10         06/0           11         06/0           14         06/1	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/01/22           1/22         08/01/22           1/22         08/01/22           1/22         08/01/22           1/22         08/02/22           1/22         08/02/22           1/22         08/02/22           1/22         08/09/22           1/22         08/09/22           1/22         08/09/22           1/22         08/17/22           1/22         08/17/22	50 51SS +2d 51,46SS +2d 53SS +2d,52 52SS +25d 55,54SS +28d 55,56 111 60 61FS +5d													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Install Cure / Seal Section 2 - Round 1         Round 5 Install Cure and Seal Section 1 - Round 1         Round 5 - Final Cure Seal Installation- Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete         Electrical Work         Start Electrical Work         Dig and Pour New Foundations         Move city Lights         Move and Adjust Boxes         Electrical Work Complete	0         07/1           6d         07/1           5d         07/1           6d         07/1           2d         08/3           0         06/0           9d         06/0           1d         06/0           1d         06/1           2d         06/2           0         06/2           0         06/2           0         06/2           0         06/2           0         06/2           0         06/2           0         06/2           0         06/2           0         06/2	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/01/22           1/22         08/01/22           1/22         09/02/22           1/22         09/02/22           1/22         06/02/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22         06/22/22           1/22	50       51SS +2d       51, 46SS +2d       53SS +2d, 52       52SS +25d       55, 56       11       60       61FS +5d       62													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Install Curer (Seal Section 2 - Round 1         Round 5 Clean and Detail Section 1         Round 5 Start Electrical Version 1         Round 5 - Final Cure Seal Installation - Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Final Cure Installation - Section 1         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete         Electrical Work         Start Electrical Work         Dig and Pour New Foundations         Move and Adjust Boxes         Electrical Work Complete         Final Striping	0         07/1           6d         07/1           5d         07/1           9d         07/1           9d         07/1           9d         07/1           9d         07/1           9d         07/1           2d         08/1           4d         08/3           0         0           0         0           9d         06/0           1d         06/0           1d         06/2           2d         06/2           0         0           1d         06/2           0         0           2d         0           0         0           0         0           1d	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         07/19/22           1/22         08/18/22           1/22         09/02/22           1/22         09/02/22           1/22         09/02/22           1/22         06/02/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22           1/22         06/02/22	50 51SS +2d 51,46SS +2d 53SS +2d, 52 52SS +2d 55,54SS +28d 55,56 11 60 61FS +5d 62 63,62 55 62 63,62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 63 62 63 63 62 63 63 63 63 63 63 63 63 63 63													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Install Cure / Seal Section 1         Round 5 Install Cure and Seal Section 1         Round 5 Install Cure and Seal Section 1         Round 5 - Final Cure Seal Installation- Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete         Electrical Work         Start Electrical Work         Move and Adjust Boxes         Electrical Work Complete         Final Striping         Start Striping	0         07/1           6d         07/1           5d         07/1           8d         07/2           2d         08/1           2d         08/1           4d         08/3           9d         07/2           2d         08/0           9d         06/0           9d         06/0           9d         06/0           10         06/0           11         06/0           12         2d         06/2           14         06/2         06/2           14         06/2         06/2           2d         0         06/2           2d         0         06/2           14         06/2         0           14         06/2         0           14         06/2         0           14         06/2         0           14         0/2         0           14         0/2         0           14         0/2         0           15         0         0           16         0         0           16         0         0 </th <th>1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/01/22           1/22         08/18/22           1/22         09/02/22           1/22         09/02/22           1/22         06/02/22           1/22         06/09/22           1/22         06/07/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22</th> <td>50 51SS +2d 51,46SS +2d 53SS +2d,52 52SS +22d 55,54SS +28d 55,56 111 60 61FS +5d 62 63,62 47,54</td> <td></td>	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/19/22           1/22         08/01/22           1/22         08/18/22           1/22         09/02/22           1/22         09/02/22           1/22         06/02/22           1/22         06/09/22           1/22         06/07/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22           1/22         06/17/22	50 51SS +2d 51,46SS +2d 53SS +2d,52 52SS +22d 55,54SS +28d 55,56 111 60 61FS +5d 62 63,62 47,54													
Round 5 Start         Round 5 Clean and Detail Section 2         Round 5 Install Cure / Seal Section 2 - Round 1         Round 5 Clean and Detail Section 1         Round 5 Install Cure and Seal Section 1 - Round 1         Round 5 - Final Cure Installation - Section 2         Round 5 - Final Cure Installation - Section 1         Round 5 - Final Cure Installation - Section 1         Round 5 - Final Cure Installation - Section 1         Round 5 - Complete         Electrical Work         Dig and Pour New Foundations         Move and Adjust Boxes         Electrical Work Complete         Final Stripting	0         07/1           6d         07/1           5d         07/1           9d         07/1           9d         07/1           9d         07/1           9d         07/1           9d         07/1           2d         08/1           4d         08/3           0         0           0         0           9d         06/0           1d         06/0           1d         06/2           2d         06/2           0         0           1d         06/2           0         0           2d         0           0         0           0         0           1d	1/22         07/11/22           1/22         07/18/22           1/22         07/19/22           1/22         07/29/22           1/22         08/01/22           1/22         08/18/22           1/22         08/02/22           1/22         08/02/22           1/22         08/02/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/09/22           1/22         06/03/22           1/22         06/03/22           1/22         06/03/22           1/22         06/03/22           1/22         06/03/22           1/22         06/03/22           1/22         06/03/22           1/22         08/03/22	50 51SS +2d 51,46SS +2d 53SS +2d, 52 52SS +2d 55,54SS +28d 55,56 11 60 61FS +5d 62 63,62 55 62 63,62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 62 63 63 62 63 63 62 63 63 63 63 63 63 63 63 63 63													

## smartsheet